



County of Santa Cruz Board of Supervisors

Agenda Item Submittal

From: Community Development and Infrastructure

Subject: Notice of Completion - Davenport Water Storage Tanks-Phase 2

Meeting Date: May 20, 2025

Formal Title: AS THE BOARD OF DIRECTORS OF THE DAVENPORT COUNTY SANITATION DISTRICT: Accept the improvements and approve the final cost of \$1,070,217.95 for the Davenport Water Storage Tanks-Phase 2 project, and take related actions

Recommended Actions

1. Accept the improvements and final cost of \$1,070,217.95 for the Davenport Water Storage Tanks-Phase 2 project;
2. Authorize the Community Development and Infrastructure Department to file the Notice of Completion; and
3. Request the Community Development and Infrastructure Department to return the original Notice of Completion to the Clerk of the Board.

Executive Summary

The improvements for the Davenport Water Storage Tanks-Phase 2 project were completed on February 20, 2025, and this Notice of Completion is to accept the improvements and approve the final cost of \$1,070,217.95.

Discussion

On March 26, 2024, the Board approved the contract award of the Davenport Water Storage Tanks-Phase 2, to the low bidder, Anderson Pacific Engineering Construction, Inc., of Santa Clara, California, in the amount of \$1,032,982.

The Davenport Water Storage Tanks project will provide storage for roughly 700,000 gallons of potable water that can be used as a backup source for the town's domestic water supply. Phase 1 scope included grading, foundations and tank installation. Phase 2 included the conveyance piping and instrumentation for tank operations. Phase 1 was completed on October 15, 2024, and Phase 2 was completed on February 20, 2025.

The Phase 2 final construction cost is more than the awarded contract amount due to additional work related to conveyance system and electrical revisions to meet field conditions and costs associated with species protection features (California Red Legged Frog).

Accepting the completed improvements and approving the final cost of construction for Phase 2 will allow the recordation of the project and release all withheld retention.

Financial Impact

The original bid price for Phase 2 was \$1,032,982 while the final construction cost is \$1,070,217.95. Total project costs for Phases 1 and 2 including design, engineering, construction management, overhead, and contingencies is estimated to be \$3,262,000.

Total project costs are within the \$3,418,685 grant from the California Department of Water Resources. Financing costs have been included in the District's FY 2024-25 budget (GL 625125/86110/P51709).

Strategic Initiatives

Equity Framework - County Facilities & Infrastructure, Leadership, Operations & Services

Operational Plan - Comprehensive Health & Safety, Sustainable Environment, Operational Excellence

Climate Action - Water, Wildfire Prevention, Government Operations

Submitted By:

Matt Machado, Deputy CEO / Director of Community Development and Infrastructure

Recommended By:

Carlos J. Palacios, County Executive Officer

Artificial Intelligence Acknowledgment:

Artificial Intelligence (AI) did not significantly contribute to the development of this agenda item.