



County of Santa Cruz Board of Supervisors

Agenda Item Submittal

From: Community Development and Infrastructure

Subject: Notice of Completion: 2024 Measure D Resurfacing Project

Meeting Date: April 8, 2025

Formal Title: Accept the improvements and final construction cost of \$2,330,123.28 for the 2024 Measure D Resurfacing Project, and take related actions

Recommended Actions

1. Accept the improvements and approve the final cost of \$2,330,123.28 for Contract No. 24D1028, 2024 Measure D Resurfacing Project;
2. Authorize Community Development and Infrastructure to file the Notice of Completion; and
3. Request Community Development and Infrastructure to return the original Notice of Completion to the Clerk of the Board.

Executive Summary

The 2024 Measure D Resurfacing Project improvements were completed on December 31, 2024. This Notice of Completion is to accept the improvements and approve the final cost of \$2,330,123.28.

Discussion

On April 30, 2024, the Board awarded the 2024 Measure D Resurfacing Project to the low bidder, VSS International, Inc., of West Sacramento, California, in the amount of \$2,243,000.00.

Project work included resurfacing approximately 5 miles of roads within the unincorporated areas of Santa Cruz and included pavement grinding; digouts; asphalt concrete leveling courses and overlays; rubberized cape seals; rubber chip stress absorbing membrane interlayers (SAMIs); slurry seals; striping and pavement markings; and adjusting utilities to grade. The final construction cost exceeded the awarded contract amount by \$87,123.28 due to various quantity adjustments made to reflect actual construction conditions.

Accepting the completed improvements and approving the final cost of construction will allow the recordation of the project and release all withheld retention.

Financial Impact

The original bid price was \$2,243,000 while the final construction cost is \$2,330,123.28 for the 2024 Measure D Resurfacing Project, Contract No. 24D1028.

Total project costs including design, engineering, construction management, overhead, and contingencies are estimated at \$2,674,009. Appropriations for this project are included in the 2023-24 Adopted Budget, GL 621550-62330-P13481.

Strategic Initiatives

Equity Framework - County Facilities & Infrastructure

Operational Plan - Reliable Transportation

Submitted By:

Matt Machado, Deputy CAO / Director of Community Development and Infrastructure

Recommended By:

Carlos J. Palacios, County Administrative Officer

Artificial Intelligence Acknowledgment:

Artificial Intelligence (AI) did not significantly contribute to the development of this agenda item.